QC ABSTRACT

Project Name: Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work: Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Bitumen	Penetration	One Test		1	1
		Softening	One Test		1	1
		Ductility	One Test		1	1
		Flash point	One Test		1	1
		Fire point	One Test		1	1
2	BC	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral Aggregate	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1
3	Tack Coat	Rate of spread	One Test		1	1
4	DBM	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral Aggregate	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1

A.E.E

AE

TEST RESULTS OF GRADATION FOR DBM
(IS 2386:(Part 1) 1963 (RA2011)

Lab ID : **CP-RW-2020-01-03-04** **Date: 11-12-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 09-12-19

Type of Mix : DBM-Plant (Dense Bituminous Macadam)

Date of test : 09-12-19

Weight of Sample : 5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-10 (grading -2)
37.5	0	0	0	100	100
26.5	172	172	3.44	96.56	90-100
19	1013	1185	23.70	76.30	71-95
13.2	520	1705	34.10	65.90	56-80
4.75	1150	2855	57.10	42.90	38-54
2.36	710	3565	71.30	28.70	28-42
0.3	1054	4619	92.38	7.62	7-21
0.075	272	4891	97.82	2.18	2-8
PAN	109	5000	0.00	0	0

AE

AE-I
A.E.E

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

Page 1/1
End of Report

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR DENSE BITUMINOUS MACADAM

Lab ID : **CP-RW-2020-01-03-04** **Date: 12-12-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 09-12-19

Type of Mix : DBM (Dense Bituminous Macadam)

Date of test : 09-12-19

Table 500-6 : Physical Requirements fo Coarse Aggregate for Dense Bituminous Macadam

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	9.0	Combined Flakiness & Elongation Index for DBM is Maximum 35%	IS:2386 Part I
	Elongation Index	10.0		
Strength	Aggregate Impact Value	21.0	Maximum 30%	IS:2386 Part IV
Specific gravity	Specific gravity	2.58	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.38	Maximum 2%	IS:2386 Part III

FOR CIVIL Pro.

Sig.....
Date.....

R KARTHIK RECHAN
Authorized Signatory
Quallity Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

TESTS RESULTS ON STABILITY OF MIX

Lab ID : **CP-RW-2020-01-03-04** **Date: 12-12-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 09-12-19

Type of Mix : DBM (Dense Bituminous Mecadam)

Date of test : 09-12-19

The results of the tests conducted on the Dense Bituminous Macadam mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.29	11.82	9KN(Min)
2	Marshal flow at 60°C, mm	3.54	3.87	2-4
3	Percent air Voids	4.56	4.17	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.54	14.76	13-15
5	Percent Voids filled with Bitumen(VFB %)	68.98	70.28	65-75
6	Density, g/cc	2.42	2.40	–

AE

AE-1
A.E.E

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
End of Report

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID : **CP-RW-2020-01-03-04** **Date: 12-12-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 09-12-19

Type of Mix : DBM(Dense Bitumnous Macadam)

Date of test : 09-12-19

Type of Binder : 60/70

% of Binder Used : 5.0%

Weight of Aggregate : 200.0 gm

Weight of Binder : 10.0 gm

Temperature of water bath : 40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.0	2.0	98.2	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

AE

AE-1

A.E.E

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
****End of Report****

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR DBM (IS 2386:(Part 1) 1963 (RA2011)

Lab ID : **CP-RW-2020-01-03-04** **Date: 19-12-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 18-12-19

Type of Mix : DBM (Dense Bituminous Macadam)

Date of test : 18-12-19

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	475	476
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	4.8	4.8
4	Average percentage	%	4.8	

AE

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

A.E.E

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Lab ID : **CP-RW-2020-01-03-04** **Date: 19-12-19**

AFTER EXTRACTION(Trail-1)

Weight of Sample(gm) : 475

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-10(grading -2)
37.5	0	0	0.0	100.0	100
26.5	0	0	0.0	100.0	90-100
19	47	47	9.9	90.1	71-95
13.2	57	104	21.9	78.1	56-80
4.75	67	171	35.9	64.1	38-54
2.36	108	279	58.6	41.4	28-42
0.3	109	388	81.6	18.4	7-21
0.075	59	447	94.0	6.0	2-8

AFTER EXTRACTION(Trail-2)

Weight of Sample(gm) : 476

IS Sieve Size(mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Specification Limits as per MORTH specification Table 500-10(grading -2)
37.5	0	0	0.0	100.0	100
26.5	0	0	0.0	100.0	90-100
19	48	48	10.1	89.9	71-95
13.2	59	107	22.5	77.5	56-80
4.75	126	233	48.9	51.1	38-54
2.36	74	307	64.5	35.5	28-42
0.3	96	403	84.7	15.3	7-21
0.075	50	453	95.2	4.8	2-8

AE

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

A.E.E

End of Report

TEST RESULTS OF GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2007)

Lab ID : **CP-RW-2020-01-03-04**

Date: 16-12-19

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 14-12-19

Type of Mix : BC-Plant (Bituminous Concrete)

Date of test : 14-12-19

Oven Dry Weight : 5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-17(grading-2)
19	0	0	0.0	100.0	100
13.2	89	89	1.8	98.2	90-100
9.5	702	791	15.8	84.2	70-88
4.75	895	1686	33.7	66.3	53-71
2.36	587	2273	45.5	54.5	42-58
1.18	492	2765	55.3	44.7	34-48
0.6	503	3268	65.4	34.6	26-38
0.3	528	3796	75.9	24.1	18-28
0.15	458	4254	85.1	14.9	12-20
0.075	350	4604	92.1	7.9	4-10
PAN	396	5000	100	0.0	0

AE

A.E.E

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID : **CP-RW-2020-01-03-04** **Date: 17-12-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 14-12-19

Type of Mix : BC(Bitumenous Concrete)

Date of test : 14-12-19

Type of Binder : 60/70

% of Binder Used : 5.0%

Weight of Aggregate : 200.0 gm

Weight of Binder : 10.0 gm

Temperature of water bath : 40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.5	1.5	98.3	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

A.E.E

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
****End of Report****

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS CONCRETE

Lab ID : **CP-RW-2020-01-03-04**

Date: 17-12-19

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 14-12-19

Type of Mix : BC (Bituminous Concrete)

Date of test : 14-12-19

Table 500-16 : Physical Requirements fo Coarse Aggregate for Bituminous Concrete

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	12.4	Combined Flakiness & Elongation Index for BC is Maximum 35%	IS:2386 Part I
	Elongation Index	11.8		
Strength	Aggregate Impact Value	22.1	Maximum 24%	IS:2386 Part IV
Specific gravity	Specific gravity	2.68	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.21	Maximum 2%	IS:2386 Part III

AE

AE-1
A.E.E

FOR CIVIL Pro.

CIVIL Pro Sig..... Date..... BANGALORE

R KARTHIK RECHAN
Authorized Signatory
Quallity Manager

End of Report

TESTS RESULTS ON STABILITY OF MIX

Lab ID : **CP-RW-2020-01-03-04** **Date: 17-12-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 14-12-19

Type of Mix : BC (Bituminous Concrete)

Date of test : 14-12-19

The results of the tests conducted on the Bituminous Concrete mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.13	10KN(min)
2	Marshal flow at 60°C, mm	3.52	3.51	2-4
3	Percent air Voids	4.82	4.83	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.28	14.26	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.87	71.63	65-75
6	Density, g/cc	2.25	2.26	–

AE

AE-1
A.E.E

CIVIL PRO Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-RW-2020-01-03-04** **Date: 24-12-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 21-12-19

Type of Mix : BC (Bituminous Concrete)

Date of test : 21-12-19

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	472	471
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	5.6	5.8
4	Average percentage	%	5.7	

AE

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

AE-1
A.E.E

Lab ID : **CP-RW-2020-01-03-04** **Date: 24-12-19**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 472

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	14.0	86.0	70-88
4.75	112	178	37.7	62.3	53-71
2.36	88	266	56.4	43.6	42-58
1.18	29	295	62.5	37.5	34-48
0.6	11	306	64.8	35.2	26-38
0.3	46	352	74.6	25.4	18-28
0.15	45	397	84.1	15.9	12-20
0.075	55	452	95.8	4.2	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 471

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	14.0	86.0	70-88
4.75	112	178	37.8	62.2	53-71
2.36	88	266	56.5	43.5	42-58
1.18	29	295	62.6	37.4	34-48
0.6	11	306	65.0	35.0	26-38
0.3	46	352	74.7	25.3	18-28
0.15	45	397	84.3	15.7	12-20
0.075	55	452	96.0	4.0	4-10

AE

CIVIL PRO Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

AE-1
A.E.E

Format No: CP/TF/01

TEST REPORT ON BITUMEN

Lab ID : **CP-RW-2020-01-03-04** **Date: 07-12-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road cut portion done by BWSSB, BESCOM, GAIL, KPTCL and other Agencies "On Back to Back Road Restoration Basis" in BBMP Limits in Yelahanka Zone in Ward No-01 Kempegowda.

Agency : R Satheesh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer's Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 06-12-19

Sample Type : Bitumen

Reference to BIS codes : IS: 1201-1220(1978) (Reaffirmed-2004)

Date of test : 06-12-19

Test Results

Sl.no	Name of Test	Result	Requirements as per IS:73-2013
1	Penetration at 25°C , in 1/10th mm	64	60 to 70
2	Softening Point, °C	51.2	Min. 40°C
3	Ductility, cm	98	Min. 75cm
4	Flash point, °C	246	Min. 220°C
	Fire point, °C	272	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

A.E.E

****End of Report****

DETERMINATION OF RATE OF SPREAD TACK COAT

Lab ID : **CP-RW-2020-01-03-04** **Date: 23-12-19**

Project Name : Restoration of Road Cut Portion done By BWSSB,BESCOM,GAIL,KPTCL and other Agencies "On Back to Back Road Restoration Basis" in Bruhat Bengaluru Mahanagara Palike Limits in Yelahanka Zone.

Name of Work : Restoration of Road Cut Portion done By BWSSB/ BESCOM/ KPTCL in Roads under BBMP Limits (750mm width of Road Cutting)

Agency : R Sa esh (Sathya Constructions), #600, Down Bazaar Road, Yelahanka, Bangalore-560064

Customer Reference : EE/TEC/WO/12/2018-19

Date of Receipt : 21-12-19

Type of Mix : Tack coat

Date of test : 21-12-19

Sl.No	Determination	Unit	TEST 1	TEST 2
1	Size of Plate (mxm)	Mt	0.30 x .30	0.30 x .30
2	Area of Plate (a)	Sq.mtr	0.09	0.09
3	Initial Wt of empty Plate (b)	Kg	0.78	0.748
4	Final weight of plate after application of tack Coat (c)	Kg	0.803	0.771
5	Weight of tack Coat (d=c-b)	Kg	0.023	0.023
6	Rate of spread of tack coat	Kg/sq.m	0.256	0.256
7	Average	Kg/sq.m	0.256	
8	Specified Limit	Kg/sq.m	0.250 Kg/sq.m	

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Page 1/1
End of Report

A.E.E